Manhole Inspection Summary Manhole # S13GG1022MH Printed On: 1/12/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 13GG1 Node: **022** Status: Found Insp Date: 6/13/07 2:36 PM **Incomplete Comments** Crew: ADS1 Inspector: ADS1 Firm: ADS Location Address: 2644 PIMLICO RD Cross Street: LOYOLA SOUTHWAY Manhole Type: **Terminal** Location: Alley Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 6 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Height: 3 Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 32 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint Cracks ☐ Roots ☐ Wall **Bench** Exists Material: ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 1 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S13GG1022MH

Printed On: 1/12/2009 Page 2 of 3

Location View



Top View



Top View



DEBRIS ON CHANNEL

Defect 1



DETERIORATED AND LOOSE BRICKS OF CHIMNEY

Manhole Inspection Summary

Manhole # S13GG1022MH

Printed On: 1/12/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: (in.) Direct

Pipe Material: Clay □ Pipe Lined

Invert Depth: 4.33 (ft.) Flow Characteristics: None

Deposits: □ None □ Mud □ Sludge ✓ Debris □ Grease

Silt Depth: **5** (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection