Manhole In	spection Summary	Manhole # S13GG1024MH
Printed On: 2/19	9/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 13	3GG1 Node: 024 Status: Found	Insp Date: 6/13/07 3:50 PM
Incomplete Cor	mments	Crew: ADS1
		Inspector: ADS1
		Firm: <b>ADS</b>
Location	Address: PAEK HEIGHTS AVE	Cross Street: QUANTICO AVE
Manhole	Type: Junction Location: Roadway	Ground Conditions: <b>Dry</b>
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: Sheeting
Comments		
Cover	Shape: <b>Circular</b> Diameter: <b>25.</b> (in.) <b>75</b>	Length: (in.) Dist A/B Grade: <b>0</b> (in.)
	Type: <b>Sanitary</b> Condition: <b>Sound</b>	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ W	ater Tight Insert
Frame	Offset: <b>0</b> (in.) Condition: ✓ Sound	Cracked Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots 🗌 Wall
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓	Loose Brick 🗹 Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel	Material: <b>Brick</b>	
Shape:	Circular Diameter: 40 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: <b>Brick</b>	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Clay	
Channel E	ixposure: <b>Fully Open</b> Junc Dist: <b>0</b> ne	arest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 2 Missing: 2 Corroded	
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

## **Manhole Inspection Summary**

## Manhole # S13GG1024MH

Printed On: 2/19/2009 Page 2 of 4

Location View



Top View



Defect 2



LOOSE bricks and deteriorated CORBLE

## Top View



CORRODED / MISSING RUNG

Defect 1



CORRODED / MISSING RUNG


### **Manhole Inspection Summary**

#### Manhole # S13GG1024MH

Printed On: 2/19/2009 Page 3 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.77 (ft.) Flow Characteristics: Turbulent

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.36 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

# **Manhole Inspection Summary**

## Manhole # S13GG1024MH

6 O'Clock Inflow

Printed On: 2/19/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: (in.) Direct	Drop: None
Pipe Material: Clay	
nvert Depth: <b>7.62</b> (ft.) Flow Characteristics: <b>Slow</b>	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection