Manhole In	spection Summary	Manhole # S13GG_050MH
Printed On: 4/22	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 13	3GG Node: 050 Status: Found	Insp Date: 2/23/09 2:29 PM
Incomplete Co	mments	Crew: ADS3
		Inspector: ADS3
		Firm: ADS
Location	Address: 1641 POPLAR GROVE DR	Cross Street: PRESBURY ST
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in.) 75	Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ Wa	ater Tight Insert
Frame	Offset: 0 (in.) Condition: ✓ Sound □	Cracked Leaks
Chimney / Fra	ame Adjustment 🗸 Exists Material: Brick and	Concrete Parged Height: 3 (in.)
Condition:	Sound Cracked Root Intrusion	Loose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ F	Roots 🗌 Wall
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ L	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar [☐ Roots ☐ Wall
Barrel	Material: Brick	
Shape:	Circular Diameter: 42 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ L	oose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar [☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks
Channel	Material: Brick	
Channel E	xposure: Fully Open Junc Dist: 0.5 nea	arest .5 ft. Azimuth: 270
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ [Deteriorated Leaks Debris
Steps	Count: 3 Missing: 1	
Surcharge	☐ Evidence Of Surcharge Depth: (ft.) ☐	Active Surcharge Present

Manhole Inspection Summary

Manhole # S13GG_050MH

Printed On: 4/22/2009 Page 2 of 4

Location View



Defect 3



CORRODED STEP

Defect 1



Top View



Defect 2



CHIMNEY DETERATION

Manhole Inspection Summary

Manhole # S13GG_050MH

Printed On: 4/22/2009 Page 3 of 4

18 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 6.40 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None


Pipe Seal Cond: Broken

Drop: None

Connects To: Manhole

Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 6.38 (ft.) Flow Characteristics: Slow

(in.)

Silt Depth:

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Broken

Drop: None	

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S13GG_050MH

Printed On: 4/22/2009 Page 4 of 4

18 in. Circular Gravity Sewer





Pipe Height: (in.) Direct	Drop: None
Pipe Material: Clay	
nvert Depth: 6.05 (ft.) Flow Characteristics: None	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	e
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection