Manhole Inspection Summary Manhole # S13GG_054MH of 4 Printed On: 2/11/2009 Page 1 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 13GG Node: **054** Status: Found Insp Date: 7/10/08 3:48 PM **Incomplete Comments** Crew: ADS2 Inspector: ADS3 Firm: ADS Location Address: 2900 BRIGHTON ST Cross Street: POPLAR GROVE ST Manhole Type: Junction Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Condition: Sound Type: Sanitary Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 2 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 4 Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 36 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S13GG_054MH

Printed On: 2/11/2009 Page 2 of 4

Location View



Top View



Defect 1



FRAME OFFSET

Top View



Defect 2




CRACKED CHIMNEY

Manhole Inspection Summary

Manhole # S13GG_054MH

Printed On: 2/11/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.50 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.46 (ft.) Flow Characteristics: Slow

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None	

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S13GG_054MH

Printed On: 2/11/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.41 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 10 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.20 (ft.) Flow Characteristics: Slow

Silt Depth:

Deposits Extent:

Connects To: House connection / Service

Drop: None

Possible Illicit Connection

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

(in.)

Infiltration: None

Pipe Seal Cond: Sound

line