viannoie in	spection Summary	Manhole # S13KK1008MH
Printed On: 1/12	2/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 13	BKK1 Node: 008 Status: Found	Insp Date: 6/13/07 9:46 AM
Incomplete Co	mments	Crew: ADS1
		Inspector: ADS1
		Firm: ADS
Location	Address: 4500 WYLIE AVE	Cross Street: PIMLICO RD
Manhole	Type: Terminal Location: Sidewalk	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25.	(in.) Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Soul	nd Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight	☐ Water Tight Insert
Frame	Offset: 0 (in.) Condition: ✓ Sound	☐ Cracked ☐ Leaks
Chimney / Fra	ame Adjustment	☐ Parged Height: (in.)
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Corbel	Material: Brick	ed Type: Flat top
Condition:	n: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated	
Infiltration:	n: ☑ None	
Barrel	Material: Brick	
Shape: Circular Diameter: 38 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mort	ar 🗌 Roots 🔲 Wall
Bench	☐ Exists Material:	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	ed
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 1 Missing: 0 Corroded	
		ft.)

Manhole Inspection Summary

Manhole # \$13KK1008MH

Printed On: 1/12/2009 Page 2 of 3

Location View



Top View



Top View



DEBRIS ON CHANNEL

Manhole Inspection Summary

Manhole # S13KK1008MH

Printed On: 1/12/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: (in.) Direct

Pipe Material: Clay

Invert Depth: 5.62 (ft.) Flow Characteristics: None

Silt Depth: **0.25** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Cracked**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection