Manhole Inspection Summary Manhole # S13MM_039MH Printed On: 2/10/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 13MM Node: 039 Status: Found Insp Date: 9/26/07 1:14 PM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: **ASHBURTON ST** Cross Street: GWYNNS FALLS PKWY Manhole Type: Inline Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Condition: Sound Type: Sanitary Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 Condition: ✓ Sound ☐ Cracked (in.) Leaks **Chimney / Frame Adjustment** Exists Material: Height: Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 40 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 16 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary


Manhole # S13MM_039MH

Printed On: 2/10/2009 Page 2 of 3


Location View



Top View



Top View




Manhole Inspection Summary

Manhole # S13MM_039MH

Printed On: 2/10/2009 Page 3 of 3

18 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 14.4 (in.) Rod and Bar

Pipe Material: Clay Pipe Lined

Invert Depth: 25.45 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: (in.) Direct

Pipe Material: Clay

Invert Depth: 9.80 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

6 O'Clock Inflow Drop In @ 6 O'Clock



Drop: Inside Direct

Angled: Reading: (ft.)

Inv Depth: 25.10 (ft.)

Drop Condition: **Open**

Connects To: Manhole

Possible Illicit Connection