

# Manhole Inspection Summary

Manhole # S13U\_\_004MH

Printed On: 4/3/2009

Page 1 of 3

**Inspection** ☐ Is Incomplete Rating: **3) Fair**

Record Plat: **13U** Node: **004** Status: **Found**

Insp Date: **12/9/08 9:00 AM**

Incomplete Comments

Crew: **WJ/DH**  
Inspector: **dhinton**  
Firm: **PER**

**Location** Address: **1063 Parksley Ave**

Cross Street: **Cowan Ave**

**Manhole** Type: **Inline** Location: **Roadway**

Ground Conditions:

☐ Prev. Rehab

Weather: **Dry**

Subject To Ponding: **None**

Comments

**Cover** Shape: **Circular** Diameter: **24** (in.) Length: **0** (in.) Dist A/B Grade: **0** (in.)

Type: **Sanitary**

Condition: **Sound**

Cover Material: **Cast Iron**

Properties: ☐ Bolted ☐ Vented ☐ Water Tight ☐ Water Tight Insert

**Frame** Offset: **2** (in.) Condition: ☒ Sound ☐ Cracked ☐ Leaks

**Chimney / Frame Adjustment** ☐ Exists Material: ☐ Parged Height: **0** (in.)

Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated

Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall

**Corbel** Material: **Brick** ☐ Parged Type: **Concentric/Eccentric**

Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☒ **Deteriorated**

Infiltration: ☐ None ☒ **Joint** ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall

**Barrel** Material: **Brick** ☐ Parged

Shape: **Circular** Diameter: **42** (in.) Length: **0** (in.)

Condition: ☒ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated

Infiltration: ☒ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall

**Bench** ☒ Exists Material: **Brick** ☐ Parged

Condition: ☒ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris

**Channel** Material: **Brick** ☐ Parged

Channel Exposure: **Fully Open** Junc Dist: **0** nearest .5 ft. Azimuth: **0**

Condition: ☒ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris

**Steps** Count: **5** Missing: **0** ☒ **Corroded**

**Surcharge** ☐ Evidence Of Surcharge Depth: **0** (ft.) ☐ Active Surcharge Present

# Manhole Inspection Summary

Manhole # S13U\_\_004MH

Printed On: 4/3/2009

Page 2 of 3

Location View



Top View



Misc



deteriorated corbel and gap bet corbel and frame

Defect 1



loose bricks,deteriorated corbel, signs of infiltration from frame-corbel joint

Defect 2



offset

Defect 3



corroded steps

## Manhole Inspection Summary

Manhole # S13U\_\_004MH

Printed On: 4/3/2009

Page 3 of 3

0 in. Circular Gravity Sewer  
Pipe Out @ 12 O'Clock

12 O'Clock Outflow



Pipe Height: 0 (in.)

Pipe Material: ☐ Pipe Lined

Invert Depth: 0.00 (ft.) Flow Characteristics:

Deposits: ☐ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: Pipe Seal Cond:

Drop:

Angled: Reading: 0.00 (ft.)

Inv Depth: 0.00 (ft.)

Drop Condition:

Connects To:

☐ Possible Illicit Connection

0 in. Circular Gravity Sewer  
Pipe In @ 6 O'Clock

6 O'Clock Inflow



Pipe Height: 0 (in.)

Pipe Material: ☐ Pipe Lined

Invert Depth: 0.00 (ft.) Flow Characteristics:

Deposits: ☐ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: Pipe Seal Cond:

Drop:

Angled: Reading: 0.00 (ft.)

Inv Depth: 0.00 (ft.)

Drop Condition:

Connects To:

☐ Possible Illicit Connection