Manhole Inspection Summary Manhole # S15A1_002MH Printed On: 1/15/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 15A1 Node: **002** Status: Found Insp Date: 6/19/08 2:45 PM **Incomplete Comments** Crew: REI Inspector: paulfry Firm: ATS Location Address: 1401 st marks av Cross Street: elm st Manhole Ground Conditions: Dry Type: Inline Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: 0 (in.) Dist A/B Grade: 0 Cover (in.) Type: **Sanitary** Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 1 (in.) Condition: ✓ Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 8 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall Material: Brick and Concrete Barrel Parged Shape: Circular Diameter: 48 (in.) Length: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks ☐ Mortar ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 7 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: **0** (ft.) ☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # S15A1_002MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Defect 2



debris on bench; half a manhole lid

Top View



Defect 1



frame offset

Manhole Inspection Summary

Manhole # S15A1_002MH

Printed On: 1/15/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 13.13 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.91 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15A1_002MH

Printed On: 1/15/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 8 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
Invert Depth: 12.82 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.) Deposits Extent:	Connects To: House connection / Service line
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection