Manhole Inspection Summary M			Ma	nhole # S15AA101	5MH	
Printed On: 1/15	5/2009			Page 1	l of 4	
Inspection	☐ Is Incomplete Ra	ating: 3) Fair				
Record Plat: 15	5 AA1 Node: 015 St	atus: Found		Insp Date: 7/11/08 1	0:15 AM	
Incomplete Comments				Crew: ADS		
				Inspector: ADS3		
				Firm: ADS		
Location	Address: 3700 REISTER	STOWN RD	(Cross Street: VIOLET AVE		
Manhole	Type: Junction Local	ation: Alley	C	Ground Conditions: Dry		
	☐ Prev. Rehab Wea	ther: Dry	S	ubject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 32 (in.) Length	n: (in.) Dist A/B Grade: () (in.)	
	Type: Sanitary	Condition: Soun	, ,	Cover Material: Cast Iron	, ,	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert						
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment ✓ Exists Material: Brick ☐ Parged Height: 5 (in.)						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parged	d Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	nfiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parged	d			
Shape: Circular Diameter: 38 (in.) Length: (in.)						
Condition:	☐ Sound ☐ Cracked │	Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint ☐	Cracks Morta	ır 🗌 Roc	ts		
Bench	✓ Exists Material: Brick	<	☐ Parged	I		
Condition:	✓ Sound ☐ Cracked	Root Intrusion	Deterio	orated Leaks Debri	S	
Channel	Material: Brick	☐ Pargeo	t			
Channel Exposure: Fully Open Junc Dist: 1 nearest .5 ft. Azimuth: 315						
Condition:	✓ Sound ☐ Cracked	Root Intrusion	Deterio	orated Leaks Debri	S	
Steps	Count: 3 Missing: 0	Corroded				
Surcharge	Evidence Of Surcharg	e Depth: (ft	i.)	e Surcharge Present		

Manhole Inspection Summary

Manhole # S15AA1015MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Defect 4



LOOSE BRICKS

Top View



Defect 1




CHIMNEY DETERIORATED

Manhole Inspection Summary

Manhole # S15AA1015MH

Printed On: 1/15/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 6.02 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 5.05 (ft.) Flow Characteristics: None

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15AA1015MH

9 O'Clock Inflow

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: (in.) Direct	Drop: None	
Pipe Material: Clay	·	
Invert Depth: 5.95 (ft.) Flow Characteristics: None		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.) Deposits Extent:	Connects To: Dead End	
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection	