Manhole Ir	nspection Summary	Manhole # S15CC2012MH
Printed On: 12/	17/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 1	5CC2 Node: 012 Status: Found	Insp Date: 8/3/06 8:11 AM
Incomplete Co	mments	Crew: JJ, TD
		Inspector: Jensen, J
		Firm: RKK
Location	Address: 1910 SULGRAVE AVE	Cross Street: LUDDINGTON ST
Manhole	Type: Terminal Location: Sidewalk	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments	3	
Cover	Shape: Circular Diameter: 24 (in	, , , , , , , , , , , , , , , , , , , ,
	Type: Sanitary Condition: Sound	
Properties	: Bolted Vented Water Tight	Water Tight Insert
Frame	Offset: 0 (in.) Condition: ✓ Sound	☐ Cracked ☐ Leaks
Chimney / Fr	ame Adjustment	Parged Height: 20. (in.)
Condition	: ☐ Sound ✓ Cracked ☐ Root Intrusion [5 Loose Brick ✓ Deteriorated
Infiltration		Roots Wall
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
	: ✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated
Infiltration		☐ Roots ☐ Wall
Barrel	Material: Brick Parged	<i>(</i> ,)
·	: Circular Diameter: 42 (in.) Length	,
	: Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration		
Bench	Exists Material:	☐ Parged ☐ Debris (not Condition related)
Condition	: Sound Cracked Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	✓ Debris (not Condition related)
Channel E	Exposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth:
Condition	: ☑ Sound ☐ Cracked ☐ Root Intrusion [☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 10 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: (ft.)	☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # S15CC2012MH

Printed On: 12/17/2008 Page 2 of 3

Location View




Defect



Barrel infiltration.

Top View



Channel debris.

Defect



Adjustment deterioration, cracks, and infiltration.

Manhole Inspection Summary

Manhole # S15CC2012MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Channel debris.

Rod and Bar (Angled)					
Pipe Material: Unknown	☐ Pipe Lined				
Invert Depth: 17.17 (ft.)	Flow Characteristics: None				
Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease					
Silt Denth: 0.5 (in)	Denosits Extent: Light				

Silt Depth: **0.5** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Cracked**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection