Manhole In	spection Summary	Manhole # S15C022MH			
Printed On: 4/2/	2009	Page 1 of 3			
Inspection	☐ Is Incomplete Rating: 4) Poor				
Record Plat: 15	Node: 022 Status: Found	Insp Date: 2/4/08 12:55 PM			
Incomplete Cor	nments	Crew: ADS4			
		Inspector: ADS4			
		Firm: ADS			
Location	Address: 2603 LAURETTA-FRANKLIN	Cross Street: ASHBURTON ST			
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry			
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None			
Comments					
0	Ohana Ohanahan Dianahan Oh (in)	Leady (iv) DistA/D Orale (iv)			
Cover	Shape: Circular Diameter: 24 (in.) Type: Sanitary Condition: Sound	Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron			
Proportios:	,				
Properties: Bolted Water Tight Water Tight Insert					
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks					
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick V Deteriorated					
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	_ •	Type: Concentric/Eccentric			
	Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall			
Barrel	Material: Brick				
Shape:	Circular Diameter: 46 (in.) Length:	(in.)			
		Loose Brick Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar [☐ Roots ☐ Wall			
Bench		Parged			
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris			
Channel	Material: Brick				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks			
Steps	Count: 3 Missing: 0 Corroded				
Surcharge	☐ Evidence Of Surcharge Depth: (ft.) ☐	Active Surcharge Present			

Manhole Inspection Summary

Manhole # S15C__022MH

Printed On: 4/2/2009 Page 2 of 3

Location View



Defect 3



CHIMNEY INFILTRATION

Defect 1



Top View



Defect 2




CORRODED STEPS

Manhole Inspection Summary

Manhole # S15C__022MH

Printed On: 4/2/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.91 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: Manhole

☐ Possible Illicit Connection