Manhole Inspection Summary Manhole # S15C 034MH Printed On: 8/20/2009 Page 1 of 4 Inspection ✓ Is Incomplete Rating: 3) Fair Record Plat: 15C Node: 034 Status: Found Insp Date: 7/28/09 11:20 AM Incomplete Comments Crew: ADS1 Too Much Steam - Cannot Get Better Top View With Clear Inspector: ADS1 **Connectivity - Multiple Field Visit** Firm: ADS Location Address: 2594 EDMONSON AVE Cross Street: BRADDISH AVE Manhole Type: **Junction** Location: Roadway Ground Conditions: Dry Weather: **Dry** Subject To Ponding: None Prev. Rehab Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 2 (in.) Condition: Sound Type: **Sanitary** Cover Material: Cast Iron Properties: ☐ Bolted ✓ Vented ☐ Water Tight ☐ Water Tight Insert Frame Offset: 0 (in.) Condition: Sound Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Height: Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick □ Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ■ Mortar ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 12 Missing: 0 Steps ✓ Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S15C__034MH

Printed On: 8/20/2009 Page 2 of 4

Location View



Top View



Top View



Defect 1



CORRODED STEPS

Manhole Inspection Summary

Manhole # S15C 034MH

Printed On: 8/20/2009 Page 3 of 4

33 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 19.15 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.82 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: Outside **Direct**

Angled:

Reading:

(ft.) Inv Depth: 17.98 (ft.)

Drop Condition: **Open**

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15C 034MH

Printed On: 8/20/2009 Page 4 of 4

33 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 19.14 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: **6.34** (ft.) Flow Characteristics: **Fast**

(in.)

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: Outside Direct

Angled:

Reading:

(ft.)

Inv Depth: 17.72 (ft.)

9 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection