#### **Manhole Inspection Summary** Manhole # S15GG\_005MH Printed On: 4/23/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 15GG Node: 005 Status: Found Insp Date: 2/27/08 11:37 AM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Cross Street: PRESBURY ST Address: 1642 BRADDISH AVE Manhole Type: Junction Location: Alley Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments HEAVY INFILTRATION AROUND PIPE SEAL @ 3 O'CLOCK - SEE PHOTO Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Condition: Sound Type: Sanitary Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 3 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Unknown Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 1 Steps ✓ Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

# **Manhole Inspection Summary**

### Manhole # S15GG\_005MH

Printed On: 4/23/2009 Page 2 of 4

Location View



Top View



Top View




### **Manhole Inspection Summary**

### Manhole # S15GG\_005MH

Printed On: 4/23/2009 Page 3 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.85 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 7.75 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.)

Deposits Extent:

Infiltration: Runner

Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

# **Manhole Inspection Summary**

### Manhole # S15GG\_005MH

Printed On: 4/23/2009 Page 4 of 4





Pipe Height: (in.) Dire	ct	Drop: None
Pipe Material: <b>Clay</b>	☐ Pipe Lined	· ·
Invert Depth: <b>7.45</b> (ft.) Flow Characteristics: <b>Slow</b>		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease ☐		
Silt Depth: (in.)	Deposits Extent:	Connects To: Dead End
Infiltration: <b>Evidence</b> F	Pipe Seal Cond: <b>Cracked</b>	Possible Illicit Connection