Manhole Inspection Summary Manhole # S15GG_012MH of 4 Printed On: 4/22/2009 Page 1 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 15GG Node: **012** Status: Found Insp Date: 2/27/08 11:53 AM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: REAR OF 1642 BRADDISH AVE Cross Street: PRESBURY ST Manhole Ground Conditions: Dry Type: Junction Location: Alley Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 2 (in.) Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 38 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 8 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S15GG_012MH

Printed On: 4/22/2009 Page 2 of 4

Location View



Top View



Top View



Defect 1



EVIDENCE SURCHARGE

Manhole Inspection Summary

Manhole # S15GG_012MH

Printed On: 4/22/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 1 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 13.00 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 O'Clock



4 O'Clock Inflow

Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 12.10 (ft.) Flow Characteristics: Slow

(in.)

Silt Depth:

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole


Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15GG_012MH

Printed On: 4/22/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 5 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

Infiltration: None

☐ Pipe Lined

Invert Depth: 11.70 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 12.90 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection