Manhole In	spection Summary	Manhole # S15II_010MH
Printed On: 1/27	7/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 15	Node: 010 Status: Found	Insp Date: 10/29/07 10:14 AM
Incomplete Cor	mments	Crew: ADS1
		Inspector: ADS1
		Firm: ADS
Location	Address: 1700 BRADDISH	Cross Street: PRESBURY
Manhole	Type: Junction Location: Sidewalk	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	•	25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) 75
	Type: Sanitary Condition: S	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame	Offset: 0 (in.) Condition: 🗸 So	und Cracked Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick	arged Type: Concentric/Eccentric
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion	on Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ M	∕lortar ☐ Roots ☐ Wall
Barrel	Material: Brick	arged
Shape: Circular Diameter: 38 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	on
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ N	∕lortar □ Roots □ Wall
Bench	Exists Material: Brick	☐ Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	on Deteriorated Leaks Debris
Channel	Material: Brick	arged
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	on Deteriorated Leaks Debris
Steps Count: 5 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth:	(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S15II_010MH

Printed On: 1/27/2009 Page 2 of 4

Location View



Top View



Defect 1



CRACKED CORBEL

Top View



Defect 2



CORRODED STEPS

Manhole Inspection Summary

Manhole # S15II_010MH

12 O'Clock Outflow

3 O'Clock Inflow

Printed On: 1/27/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height:

(in.) Direct

(in.)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.64 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ✓ Sludge ✓ Debris ✓ Grease

Silt Depth: 3 Infiltration: None Deposits Extent: Medium

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.69 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ✓ Grease

Silt Depth: 2

(in.)

Deposits Extent: Light

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15II_010MH

9 O'Clock Inflow

Printed On: 1/27/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: (in.) Direct

Pipe Material: Clay □ Pipe Lined

Invert Depth: 8.62 (ft.) Flow Characteristics: Slow

Deposits: □ None □ Mud □ Sludge ☑ Debris □ Grease

Silt Depth: 2 (in.) Deposits Extent: Light

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: **Manhole**Possible Illicit Connection