Manhole Inspection Summary M			Ma	lanhole # S15O039MH		
Printed On: 12/1	6/2008			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 15	50 Node: 039	Status: Found		Insp Date: 4/4/08 11:1	9 AM	
Incomplete Comments				Crew: REI Inspector: paulfry		
				Firm: ATS		
Location	Address: 2709 frede	erick av		Cross Street: brunswick st		
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Wet		
	Prev. Rehab	Weather: Light Rain	S	Subject To Ponding: Sheeting		
Comments						
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties:	☐ Bolted ☐ Vente	ed	Water T	ight Insert		
Frame	Offset: 0 (in.)	Condition: Sound	✓ Crac	ked 🗸 Leaks		
Chimney / Fra	me Adjustment	Exists Material: Brick	(☐ Parged Height: 3	3 (in.)	
Condition:	Sound Crack	ed Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	☐ Parge	d Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots 🗌 Wall		
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Dia	ameter: 48 (in.) Leng	th: 0 (in.))		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material: I	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	.5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps	Count: 10 Missing:	0 Corroded				
Surcharge	Evidence Of Surd	charge Depth: 0 (f	ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$150__039MH

Printed On: 12/16/2008 Page 2 of 4

Location View



Defect 2



worn frame

Top View



Defect 1



loose and deteriorated chimney bricks, frame leaks and signs of infiltration from chimney

Manhole Inspection Summary

Manhole # \$150__039MH

Printed On: 12/16/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.30 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 7 OClock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.07 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$150__039MH

8 O'Clock Inflow

Printed On: 12/16/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 8 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **16.02** (ft.) Flow Characteristics: Slow
Deposits: None Mud Sludge Debris Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection