Manhole Inspection Summary N			Ma	lanhole # S15O041MH		
Printed On: 12/1	16/2008			Page 1 of 3	3	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 15	50 Node: <b>041</b>	Status: Found		Insp Date: 4/7/08 12:34 PM		
Incomplete Cor	mments			Crew: REI		
				Inspector: paulfry Firm: ATS		
				FIIIII. ATS		
Location	Address: 2800 frederick av			Cross Street: s dukeland st		
Manhole	Type: Inline	Location: <b>Grass</b>		Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	5	Subject To Ponding: <b>None</b>		
Comments						
Cover	Shape: Circular	Diameter: 30	` '	, ,		
Droportion	Type: Sanitary	Condition: <b>Sou</b>		Cover Material: Cast Iron		
Properties:				ight Insert		
Frame	Offset: 3 (in.)	Condition: 🗸 Sound	I ☐ Cracl	ked Leaks		
Chimney / Fra	ame Adjustment	Exists Material: Bric	k	Parged Height: 3 (in.)	)	
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parge	ed			
Shape:	<b>Circular</b> Dia	ameter: <b>54</b> (in.) Leng	gth: <b>0</b> (in.)			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots		
Bench	✓ Exists Material: E	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris		
Steps	Count: 3 Missing:	0 Corroded				
Surcharge	✓ Evidence Of Sur	charge Depth: 3 (	(ft.) Activ	ve Surcharge Present		

### **Manhole Inspection Summary**

### Manhole # \$150\_\_041MH

Printed On: 12/16/2008 Page 2 of 3

Location View



misc



bench debris

Defect 1



Top View



Defect 2



surcharge evidence

#### **Manhole Inspection Summary**

#### Manhole # \$150\_\_041MH

12 O'Clock Outflow

Printed On: 12/16/2008 Page 3 of 3

# 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** ☐ Pipe Lined

Invert Depth: **7.59** (ft.) Flow Characteristics: **Slow** 

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

## 8 in. Circular Gravity Sewer Pipe In @ 4 OClock



4 O'Clock Inflow

Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.75 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection