Manhole Inspection Summary Manhole # S15UU 016MH Printed On: 1/14/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 15UU Node: **016** Status: Found Insp Date: 11/11/08 1:26 PM **Incomplete Comments** Crew: ADS2 Inspector: ADS3 Firm: ADS Location Address: 3006 DRUID PARK DR Cross Street: CARLINS PARK DR Manhole Type: **Junction** Location: Grass Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 32 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: ☐ Bolted ✓ Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 4 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 2 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 50 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S15UU_016MH

Printed On: 1/14/2009 Page 2 of 4

Location View



Defect 1



FRAME OFFSET

Top View



Manhole Inspection Summary

Manhole # S15UU_016MH

Printed On: 1/14/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



3 O'Clock Inflow



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 6.75 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

Deposits Extent: (in.)

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: PVC

☐ Pipe Lined

Invert Depth: 6.05 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Infiltration: None

Silt Depth: 1

(in.)

Deposits Extent: Medium

Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$15UU_016MH

6 O'Clock Inflow

Printed On: 1/14/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: (in.) Direct	Drop: None
Pipe Material: Clay Pipe Lined	'
nvert Depth: 6.54 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Cracked	Possible Illicit Connection