Manhole Inspection Summary Manhole # S15WW_015MH Printed On: 6/12/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 1) Excellent Record Plat: 15WW Node: **015** Status: Found Insp Date: 8/7/07 12:55 PM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: 3300 DRUID PARK DR Cross Street: SUFFOLK AVE Manhole Type: Junction Location: Other - See Ground Conditions: Dry Comments Weather: **Drv** Subject To Ponding: None Prev. Rehab Comments MH located in gravel path Shape: Circular Cover Diameter: 24 (in.) Length: (in.) Dist A/B Grade: -3 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 4 Condition: ✓ Sound ☐ Cracked (in.) Leaks **Chimney / Frame Adjustment** Exists Material: Height: Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Corbel Material: Precast Concrete Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall Barrel Material: Precast Concrete Parged Shape: Circular Diameter: 56 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 12 Missing: 0 Steps ✓ Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S15WW_015MH

Printed On: 6/12/2009 Page 2 of 4

Location View



Defect 1



FRAME OFFSET

Top View



Defect 2



CORRODED STEPS


Manhole Inspection Summary

Manhole # S15WW_015MH

Printed On: 6/12/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.61 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe Out @ 3 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.29 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15WW_015MH

Printed On: 6/12/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



