Manhole Inspection Summary M		lanhole # S17A1_011MH	
Printed On: 1/15	/2009		Page 1 of 3
Inspection	☐ Is Incomplete Rating: 2) Good	
Record Plat: 17	'A1 Node: 011 Status: F	ound	Insp Date: 6/24/08 8:49 AM
Incomplete Comments			Crew: REI
			Inspector: paulfry Firm: ATS
			FIIIII. A13
Location	Address: 2624 washington bd		Cross Street: desoto rd
Manhole	Type: Terminal Location: S	idewalk	Ground Conditions: Dry
	Prev. Rehab Weather: D	ry	Subject To Ponding: Sheeting
Comments			
Cover	Shape: Circular Di	ameter: 24 (in.) Leng	gth: 0 (in.) Dist A/B Grade: 0 (in.)
	•	ndition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☐ Vented ☐ Water Tight ☐ Water Tight Insert			
Frame Offset: 0 (in.) Condition: ✓ Sound □ Cracked □ Leaks			
Chimney / Frame Adjustment			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: None Joint Cracks Mortar Roots VWall			
Corbel	Material: Brick	☐ Parged Type	: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel Material: Brick Parged			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)			
Condition:	on: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Crack	s Mortar Ro	oots 🗌 Wall
Bench	Exists Material:	☐ Parge	ed
Condition:	☐ Sound ☐ Cracked ☐ Roo	t Intrusion Deter	riorated Leaks Debris
Channel	nel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
Condition:	✓ Sound ☐ Cracked ☐ Roo	t Intrusion Deter	riorated Leaks Debris
Steps Count: 5 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge	Depth: 0 (ft.) Act	ive Surcharge Present

Manhole Inspection Summary

Manhole # S17A1_011MH

Printed On: 1/15/2009 Page 2 of 3

Location View



Miscellaneous



inflow evidence from sheeting

Top View



Defect 1



chimney flow wall /frame joint

Manhole Inspection Summary

Manhole # S17A1_011MH

Printed On: 1/15/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.70 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection