Manhole In	spection Summary	Manhole # S17CC_012MH
Printed On: 2/24	1/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 17	7CC Node: 012 Status: Found	Insp Date: 10/19/07 12:28 PM
Incomplete Comments Crew: ADS4		
		Inspector: ADS4
		Firm: <b>ADS</b>
Location	Address: 1116 TWINCHESTER ST	Cross Street: <b>BENTALOU ST</b>
Manhole	Type: Junction Location: Sidewalk	Ground Conditions: Dry
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in.) I	
Dranantiaa	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: <b>Brick</b>	Гуре: Concentric/Eccentric
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: (in.)		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall
Bench	Exists Material: <b>Brick</b>	rarged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ D	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ D	Peteriorated Leaks Debris
Steps Count: 1 Missing: 1 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

## **Manhole Inspection Summary**

# Manhole # S17CC\_012MH

Printed On: 2/24/2009 Page 2 of 4

Location View



Defect 4



1 MSSING STEP 1 CORRODED STEP

Defect 2



DETERIORATED CHIMNEY AND LOOSE CHIMNEY BRICKS

### Top View



Defect 3




CRACKED CORBEL

#### **Manhole Inspection Summary**

#### Manhole # S17CC\_012MH

Printed On: 2/24/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.34 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.94 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: Manhole

☐ Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # S17CC\_012MH

6 O'Clock Inflow

Printed On: 2/24/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock

