Manhole Inspection Summary Manhole # S17CC 033MH Printed On: 2/24/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 17CC Node: **033** Status: Found Insp Date: 10/19/07 11:12 AM **Incomplete Comments** Crew: ADS4 Inspector: ADS4 Firm: ADS Location Address: 1139 BENTALOU-PAYSON Cross Street: WINCHESTER ST Manhole Type: Inline Location: Alley Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: **0.5** (in.) Condition: V Sound Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: Sound Cracked Root Intrusion Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S17CC_033MH

Printed On: 2/24/2009 Page 2 of 3

Location View



Defect 2



DETERIORATED CORBEL

Top View



Defect 1



FRAME OFFSET

Manhole Inspection Summary

Manhole # S17CC_033MH

Printed On: 2/24/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.82 (ft.) Flow Characteristics: Slow

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.62 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection