Manhole In	spection Summary	Manhole # S17E1_005MH
Printed On: 1/22	2/2009	Page 1 of 5
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 17	7E1 Node: 005 Status: Found	Insp Date: 5/14/08 11:03 AM
Incomplete Cor	nments	Crew: REI
		Inspector: paulfry
		Firm: ATS
Location	Address: 2025 inverness av	Cross Street: whittington av
Manhole	Type: Inline Location: Parking Lot	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated		
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated ☐ Leaks <mark>✓ Debris</mark>
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks
Steps Count: 4 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole # S17E1_005MH

Printed On: 1/22/2009 Page 2 of 5

Location View



Defect 5



infiltration @ chimney/frame joint

Defect 3



debris on bench

Top View



Defect 4



debris in channel

Defect 2



deteriorated chimney

Manhole # S17E1_005MH

Printed On: 1/22/2009 Page 3 of 5

Defect 1



corroded steps

Manhole # \$17E1_005MH

Printed On: 1/22/2009 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.73 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 3.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **0.00** (ft.) Flow Characteristics: **None**

Deposits: ☐ None ✓ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **3** (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: Stub connection / abandoned

Possible Illicit Connection

Manhole # \$17E1_005MH

Printed On: 1/22/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: **Clay**

Invert Depth: 7.49 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ **Debris** ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 7.26 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: Light

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: House connection / Service

line

Possible Illicit Connection