Manhole Inspection Summary Manhole # S17GG_008MH of 3 Printed On: 9/30/2009 Page 1 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 17GG Node: 008 Status: Found Insp Date: 9/15/09 1:01 PM **Incomplete Comments** Crew: ADS2 Inspector: ADS4 Firm: ADS Location Address: 1534 MORELAND AVE Cross Street: BAKER ST Manhole Ground Conditions: Dry Type: Inline Location: Sidewalk Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: **Stormwater** Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 0 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Height: 4 Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 5 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S17GG_008MH

Printed On: 9/30/2009 Page 2 of 3

Location View



Top View



Defect 5



DETERIATED CHIMNEY

Top View



storm drain lid



Defect 4




DEBRIS ON BENCH

Manhole Inspection Summary

Manhole # S17GG_008MH

Printed On: 9/30/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.07 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **3** (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:	(in.)	Direct

Pipe Material: Clay

Invert Depth: 9.96 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: **Manhole**Possible Illicit Connection