Manhole In	spection Summary	Manhole # S17II_016MH
Printed On: 2/24	1/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 17	7II Node: 016 Status: Found	Insp Date: 6/12/07 9:39 AM
Incomplete Cor	mments	Crew: ADS4
		Inspector: ADS4 Firm: ADS
		FIIIII. ADS
Location	Address: 2201 PRESBURY ST	Cross Street: SMALLWOOD- BENTALOU
Manhole	Type: Junction Location: Alley	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in.)	Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame	Offset: 3 (in.) Condition: 🗸 Sound	Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Corbel	Material: Brick and Concrete Parged	Type: Concentric/Eccentric
Condition:	∷ ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel	Barrel Material: Brick Parged	
Shape: Circular Diameter: 46 (in.) Length: (in.)		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 4 Missing: 1 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S17II_016MH

Printed On: 2/24/2009 Page 2 of 4

Location View



Defect 4




LOOSE BARREL BRICKS

Defect 2



Top View



Defect 3



CHIMNEY DETERIORATION OF CHIMNEY

Defect 1




Manhole Inspection Summary

Manhole # S17II_016MH

Printed On: 2/24/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.36 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



MISSING AND CORRODED STEPS

Drop In @ 3 O'Clock



MISSING AND CORRODED STEPS

Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.06 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: Outside Rod and Bar

Angled: **Yes** Reading: **8.72** (ft.)

Inv Depth: **9.72** (ft.)

3 O'Clock Inflow

Drop Condition: **Open**

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S17II_016MH

Printed On: 2/24/2009

Page 4 of 4

6 O'Clock Inflow

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined

Invert Depth: 9.77 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** Pipe Lined
Invert Depth: **10.23** (ft.) Flow Characteristics: **Slow**

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection