Manhole Inspection Summary Manhole # S17MM 008MH Printed On: 2/13/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 17MM Node: 008 Status: Found Insp Date: 6/6/07 11:14 AM **Incomplete Comments** Crew: ADS4 Inspector: ADS4 Firm: ADS Location Address: 2221 WINDSOR AVE Cross Street: BENTALOU ST Manhole Type: **Terminal** Location: Grass Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments IN YARD OF 2221, SURROUNDED BY BUSHES Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: ✓ Sound ☐ Cracked (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 3 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ✓ Wall Material: Brick and Concrete Barrel Parged Shape: Circular Diameter: 46 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # S17MM_008MH

Printed On: 2/13/2009 Page 2 of 3

Location View



Defect 1



INFILTRATION OF CORBEL WALL

Top View



Manhole Inspection Summary

Manhole # S17MM_008MH

Printed On: 2/13/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock 12 O'Clock Outflow



DEBRIS IN CHANNEL

Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.91 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

Possible Illicit Connection