#### **Manhole Inspection Summary** Manhole # S17M 023MH Printed On: 1/22/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 1) Excellent Record Plat: 17M Node: **023** Status: Found Insp Date: 4/11/08 12:49 PM **Incomplete Comments** Crew: REI Inspector: paulfry Firm: ATS Location Address: 2473 ashton-frederick shopping center Cross Street: s catherine st Manhole Location: Other - See Type: **Terminal** Ground Conditions: Dry Comments Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments delivery area Shape: Circular Cover Diameter: 30 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.) Type: **Sanitary** Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert Frame Offset: 7 Condition: ✓ Sound ☐ Cracked (in.) Leaks **Chimney / Frame Adjustment** Exists Material: Height: 0 (in.) Parged Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks ☐ Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 30 (in.) Length: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: V None ☐ Joint Cracks ☐ Mortar ☐ Roots ☐ Wall **Bench** Exists Material: Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 1 Missing: 0 Steps Corroded

Depth: **0** (ft.) ☐ Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

# **Manhole Inspection Summary**

# Manhole # \$17M\_\_023MH

Printed On: 1/22/2009 Page 2 of 3

#### Location View



Defect 1



frame offset/ 24 inch entry with a 30 inch lid

## Top View




## **Manhole Inspection Summary**

## Manhole # S17M\_\_023MH

Printed On: 1/22/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: **PVC** Pipe Lined
Invert Depth: **3.25** (ft.) Flow Characteristics: **None** 

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: <b>None</b>		

Connects To: **Manhole**Possible Illicit Connection