Manhole Inspection Summary M		lanhole # S17Y001MH	
Printed On: 1/15	/2009		Page 1 of 3
Inspection	☐ Is Incomplete Rating:	2) Good	
Record Plat: 17	YY Node: 001 Status:	Found	Insp Date: 6/24/08 9:28 AM
Incomplete Comments			Crew: REI
			Inspector: paulfry
			Firm: ATS
Location	Address: 1503 wilmington av		Cross Street: georgetown rd
Manhole	Type: Terminal Location:	Roadway	Ground Conditions: Dry
	Prev. Rehab Weather:	Dry	Subject To Ponding: Sheeting
Comments			
Cover	•	Diameter: 24 (in.) Leng	, , ,
	<i>,</i> ,	ondition: Cracked	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks			
Chimney / Frame Adjustment			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: None Joint Cracks Mortar Roots Wall			
Corbel	Material: Brick	☐ Parged Type	e: Concentric/Eccentric
Condition:	n: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel Material: Brick Parged			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Crac	ks	oots 🗌 Wall
Bench	✓ Exists Material: Brick	☐ Parge	ed
Condition:	✓ Sound ☐ Cracked ☐ Ro	ot Intrusion Deter	riorated Leaks Debris
Channel	Material: Brick	☐ Parged	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris			
Steps Count: 5 Missing: 0 Corroded			
Surcharge	☐ Evidence Of Surcharge	Depth: 0 (ft.) Act	ive Surcharge Present

Manhole Inspection Summary

Manhole # S17Y__001MH

Printed On: 1/15/2009 Page 2 of 3

Location View



Misc



Defect 1



cracked cover

Top View



Misc




inflow evidence from sheeting

Manhole Inspection Summary

Manhole # S17Y__001MH

Printed On: 1/15/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.32 (ft.) Flow Characteristics: Slow

Silt Depth: 0 Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.10 (ft.) Flow Characteristics: Slow

Silt Depth: 0

(in.)

Deposits Extent:

Connects To: House connection / Service line

Possible Illicit Connection

Drop: None

Infiltration: None

Pipe Seal Cond: Sound