Manhole In	spection Summary	Manhole # S19A1_001MH
Printed On: 1/22	2/2009	Page 1 of 5
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 19	9A1 Node: 001 Status: Found	Insp Date: 5/30/08 1:56 PM
Incomplete Cor	mments	Crew: REI
		Inspector: paulfry
		Firm: ATS
Location	Address: 2415 tolley st	Cross Street: grinnalds av
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: Sheeting
Comments		
Cover	·	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sou	nd Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	ed Type: Concentric/Eccentric
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ Mor	tar
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mor	tar 🗌 Roots 🔲 Wall
Bench	✓ Exists Material: Brick	☐ Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 5 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: 0	(ft.) Active Surcharge Present

Manhole # S19A1_001MH

Printed On: 1/22/2009 Page 2 of 5

Location View



Defect 5



cracked barrel mortar with ragging deposits attached

Defect 3



infiltration @ corbel/chimney joint

Top View



Defect 4



Frame leaks-inflow evidence from sheeting

Defect 2



cracked corbel bricks

Manhole # \$19A1_001MH

Printed On: 1/22/2009 Page 3 of 5

Defect 1



corroded steps

Manhole # \$19A1_001MH

Printed On: 1/22/2009 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 10.06 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

☐ Possible Illicit Connection

Connects To: Manhole

Drop: None

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.61 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole # S19A1_001MH

9 O'Clock Inflow

Printed On: 1/22/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Drop: None Pipe Material: Clay ☐ Pipe Lined Invert Depth: 9.58 (ft.) Flow Characteristics: Slow Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: 0 (in.) Deposits Extent: Connects To: Manhole

Infiltration: None Pipe Seal Cond: Sound

☐ Possible Illicit Connection