Manhole Inspection Summary M			Ma	anhole # S19CC100	8MH
Printed On: 12/1	7/2008			Page	1 of 3
Inspection	☐ Is Incomplete	Rating: 4) Poor			
Record Plat: 19	OCC1 Node: 008	Status: Found		Insp Date: 3/13/07 1	0:03 AM
Incomplete Cor	mments			Crew: CH, JJ	
				Inspector: Hale, C	
				Firm: RKK	
Location	Address: 3635 KEYS	STONE AVE	(Cross Street: GIRARD AVE	
Manhole	Type: Inline l	_ocation: Grass	(Ground Conditions: Dry	
	☐ Prev. Rehab \	Weather: Dry	S	ubject To Ponding: None	
Comments	Lid partially buried	and obstructed by fe	ence, see p	hotos. OPENED AND INSP	ECTED 5/7
Cover	Shape: Circular	Diameter: 24	, ,	• •) (in.)
	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 1 (in.)	Condition: Sound	Crack	ted V Leaks	
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated					
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	tion: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roo	ots 🗸 Wall	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	meter: 42 (in.) Leng	ıth: (in.)		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar 🗌 Roc	ots V Wall	
Bench	✓ Exists Material: E	Brick	☐ Parged	Debris (not Condition	related)
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated Leaks Debri	s
Channel	Material: Brick	☐ Parge	ed 🔽 Debi	ris (not Condition related)	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	✓ Deterior	orated Leaks Debri	s
Steps	Count: 3 Missing:	1			
Surcharge	✓ Evidence Of Sur	charge Depth: 1.5 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S19CC1008MH

Printed On: 12/17/2008 Page 2 of 3

Location View



1st visit.

Top View



Corroded and missing steps. Evidence of surcharge - Bench debris. Channel debris.

Defect



Frame leaks. Adjustment deterioration and infiltration.

Location View



2nd visit - fence alteration.

Defect



Corbel and Barrel infiltration.

Defect



Partially buried lid - Unable to open.1st visit.

Manhole Inspection Summary

Manhole # S19CC1008MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Barrel deterioration and infiltration.

Rod a	and	Bar	(Angl	led)
-------	-----	-----	-------	------

Pipe Material: Clay

Invert Depth: 7.95 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ✓ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **0.5** (in.) Deposits Extent: **Light**Infiltration: **Evidence** Pipe Seal Cond: **Cracked**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Channel deterioration.

Rod and Bar (Angled)		Drop: None			
Pipe Material: Clay	☐ Pipe Lined	·			
nvert Depth: 7.70 (ft.) Flow Characteristics: Fast					
Deposits: 🔽 None 🗌 N	lud □Sludge □Debris □G	Grease			
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole			
Infiltration: Evidence	Pipe Seal Cond: Cracked	Possible Illicit Connection			