Manhole In	spection Summary	Manhole # S19GG_012MH
Printed On: 2/26	5/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 19	PGG Node: 012 Status: Found	Insp Date: 6/13/07 10:22 AM
Incomplete Comments Crew: ADS4		
		Inspector: ADS4
		Firm: ADS
Location	Address: 1618 RUPP ST	Cross Street: PULASKI ST
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 1 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: 🗸 None 🗌 Joint 📗 Cracks 🔲 Mortar 🔲 Roots 🔲 Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel	Material: Brick	
Shape:	Circular Diameter: 46 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material: Brick] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 2 Missing: 0	
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S19GG_012MH

Printed On: 2/26/2009 Page 2 of 4

Location View



Defect 1



CORRODED STEPS

Defect 2



Top View



Defect 3



FRAME OFFSET

Defect 4



DETERIORATION OF CORBEL

Manhole Inspection Summary

Manhole # S19GG_012MH

Printed On: 2/26/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock 12 O'Clock Outflow



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.06 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **5.92** (ft.) Flow Characteristics: **Slow**

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Dead End

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S19GG_012MH

Printed On: 2/26/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled) Drop: None Pipe Material: Clay ☐ Pipe Lined Invert Depth: 5.94 (ft.) Flow Characteristics: Slow Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: (in.) Deposits Extent: Connects To: Dead End

Infiltration: None Pipe Seal Cond: Sound

☐ Possible Illicit Connection