Manhole Inspection Summary N			Ma	anhole	5MH
Printed On: 1/22	2/2009			Page	1 of 5
Inspection	☐ Is Incomplete	Rating: 4) Poor			
Record Plat: 19	911 Node: 005	Status: Found		Insp Date: 4/18/08	1:05 PM
Incomplete Comments				Crew: REI	
				Inspector: paulfry	
				Firm: ATS	
Location	Address: 2442 harrie	et av		Cross Street: elizabeth av	
Manhole	Type: Junction I	Location: Roadway		Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments	multiple open fract the manhole	ures of the corbel se	ction com	orimising the structural int	tegrity of
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	h: 0 (in.) Dist A/B Grade:	0 (in.)
	Type: Sanitary	Condition: Sou	nd	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 2.5 (in.) Condition: Sound Cracked Leaks					
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	ameter: 48 (in.) Leng	gth: 0 (in.))	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots	
Bench	✓ Exists Material: E	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debi	ris
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debi	ris
Steps	Count: 7 Missing:	0 Corroded			
Surcharge	✓ Evidence Of Sur	charge Depth: 5 (ft.)	ve Surcharge Present	

Manhole # \$19I1_005MH

Printed On: 1/22/2009 Page 2 of 5

Location View



Misc. (Defect 5)



additional view of cracked corbel wall

Defect 4



cracked/fractured corbel wall

Top View



Defect 6



surcharge evidence

Defect 3



loose chimney bricks

Manhole # \$1911_005MH

Printed On: 1/22/2009 Page 3 of 5

Defect 2



frame offset

Defect 1



cracked frame

Manhole # \$1911_005MH

Printed On: 1/22/2009 Page 4 of 5

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.85 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.64 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection

Manhole # \$19I1_005MH

Printed On: 1/22/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 8.55 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop In @ 9 OClock



Drop: Outside **Rod and Bar**

Angled: Yes Reading: 11.52 (ft.)

Inv Depth: 12.52 (ft.)

9 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection