Manhole Inspection Summary N			anhole # S19I016MH		
Printed On: 5/5/2	2009			Page 1 of 3	
Inspection	☐ Is Incomplete	Rating: 2) Good			
Record Plat: 19	Node: 016	Status: Found		Insp Date: 4/8/09 8:30 AM	
Incomplete Comments Cre				Crew: ADS4	
				Inspector: ADS3	
				Firm: ADS	
Location	Address: 1 S PAYSO	ON ST		Cross Street: BALTIMORE ST	
Manhole	Type: Terminal	Location: Alley		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	;	Subject To Ponding: Sheeting	
Comments					
Cover	Shape: Circular	Diameter: 24	` '		
December	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 0 (in.)	Condition: Sound	d 🔽 Crac	cked Leaks	
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 6 (in.)					
Condition: 🗸 Sound 🗌 Cracked 🔲 Root Intrusion 🔝 Loose Brick 🔲 Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	s	
Corbel	Material: Brick	☐ Parg	ed Type	: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick				
Shape: Circular Diameter: 42 (in.) Length: (in.)					
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	rtar 🗌 Ro	oots 🗌 Wall	
Bench	☐ Exists Material:		☐ Parge	ed	
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deter	iorated 🗌 Leaks 🔲 Debris	
Channel	Material: Brick Parged				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deter	iorated 🗌 Leaks 🔲 Debris	
Steps	Count: 3 Missing:	0 Corroded			
Surcharge	Evidence Of Surc	harge Depth:	(ft.) Acti	ive Surcharge Present	

Manhole Inspection Summary

Manhole # \$19I__016MH

Printed On: 5/5/2009 Page 2 of 3

Location View



EVIDENCE OF INFLOW DUE TO SHEETING FROM ALLEY DRAINAGE

BROKE LID



BROKE PREVIOUS LID OPEN AND REPLACED WITH NEW 24" SANITARY LID

Top View



DEBRIS ON CHANNEL

Defect 1



FRAME IS CRACKED

Manhole Inspection Summary

Manhole # \$19I__016MH

Printed On: 5/5/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Connecting Node Not Available

Possible Illicit Connection