Manhole In	spection Summary	Manhole # S19K1_026MH
Printed On: 1/22	2/2009	Page 1 of 5
Inspection	☐ Is Incomplete Rating: 3) Fa	air
Record Plat: 19	OK1 Node: 026 Status: Fou	Insp Date: 5/2/08 10:39 AM
Incomplete Cor	nments	Crew: REI
		Inspector: paulfry
		Firm: ATS
Location	Address: puget st	Cross Street: marbourne av
Manhole	Type: Junction Location: Roa	dway Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: Sheeting
Comments		
Cover	·	eter: 24 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Conditi	ion: Sound Cover Material: Cast Iron
Properties:	☐ Bolted ☐ Vented ☐ Water	r Tight
Frame	Offset: 2 (in.) Condition:	✓ Sound ☐ Cracked ☐ Leaks
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 5 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Parged Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots ☐ Wall
Barrel	Material: Brick	☐ Parged
Shape:	Circular Diameter: 48 (in	n.) Length: 0 (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root In	ntrusion
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick	☐ Parged
Condition:	✓ Sound ☐ Cracked ☐ Root In	ntrusion
Channel	Material: Brick	☐ Parged
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root In	ntrusion
Steps	Count: 3 Missing: 0 Corroc	ded
Surcharge	☐ Evidence Of Surcharge Dep	pth: 0 (ft.) Active Surcharge Present

Manhole # S19K1_026MH

Printed On: 1/22/2009 Page 2 of 5

Location View



Misc



Defect 3



deteriorated chimney

Top View



Defect 4



infiltration @ chimney/frame joint

Defect 2



loose chimney bricks

Manhole # \$19K1_026MH

Printed On: 1/22/2009 Page 3 of 5

Defect 1



frame offset

Manhole # S19K1_026MH

Printed On: 1/22/2009 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.10 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.96 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole # S19K1_026MH

6 O'Clock Inflow

Printed On: 1/22/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 6 OClock

