Manhole Inspection Summary N		anhole # S19KK_024MH	
Printed On: 1/20	/2009		Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3)	Fair	
Record Plat: 19	OKK Node: 024 Status: Fo	ound	Insp Date: 6/5/07 8:12 AM
Incomplete Comments			Crew: ADS4
			Inspector: ADS4
			Firm: HQ
Location	Address: 2018 CLIFTON AVE		Cross Street: PAYSON ST
Manhole	Type: Junction Location: Al	ley	Ground Conditions: Dry
	Prev. Rehab Weather: D	ry S	Subject To Ponding: None
Comments			
_			
Cover	·	imeter: 24 (in.) Leng	. ,
5	,	dition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Corbel	bel Material: Brick Parged Type: Concentric/Eccentric		
Condition:	: V Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel	rrel Material: Brick Parged		
Shape: Circular Diameter: 46 (in.) Length: (in.)			
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks	s	ots 🗌 Wall
Bench	✓ Exists Material: Brick	☐ Parge	d
Condition:	✓ Sound ☐ Cracked ☐ Root	Intrusion Deteri	iorated Leaks Debris
Channel	Material: Brick		
Channel Exposure: Fully Open Junc Dist: 1.5 nearest .5 ft. Azimuth: 35			
Condition:	✓ Sound ☐ Cracked ☐ Root	Intrusion Deteri	iorated Leaks Debris
Steps Count: 5 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge	Depth: (ft.)	ve Surcharge Present

Manhole Inspection Summary

Manhole # S19KK_024MH

Printed On: 1/20/2009 Page 2 of 4

Location View



Defect 2



CRACKS IN CHIMNEY

Top View



Defect 1



CORRODED STEPS


Manhole Inspection Summary

Manhole # S19KK_024MH

Printed On: 1/20/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **9.15** (ft.) Flow Characteristics: **Slow**

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound


Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.76 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S19KK_024MH

9 O'Clock Inflow

Printed On: 1/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Drop: None Pipe Material: Clay ☐ Pipe Lined Invert Depth: 8.47 (ft.) Flow Characteristics: Slow Silt Depth: (in.) Deposits Extent: Connects To: Manhole

Infiltration: None Pipe Seal Cond: Sound

☐ Possible Illicit Connection