#### **Manhole Inspection Summary** Manhole # S19QQ\_001MH of 4 Printed On: 2/19/2009 Page 1 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 19QQ Node: 001 Status: Found Insp Date: 7/10/07 9:17 AM **Incomplete Comments** Crew: ADS4 Inspector: ADS4 Firm: ADS Location Address: 1700 WOODBROOK AVE Cross Street: GWYNNS FALLS PKWY Manhole Ground Conditions: Dry Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 6 (in.) Condition: Sound Cracked Root Intrusion Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 9 Missing: 0 **✓** Corroded Steps

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

# **Manhole Inspection Summary**

# Manhole # S19QQ\_001MH

Printed On: 2/19/2009 Page 2 of 4

Location View



Defect 2



CORRODED STEPS

### Top View



Defect 1



DETERIORATED CHIMNEY

### **Manhole Inspection Summary**

### Manhole # S19QQ\_001MH

Printed On: 2/19/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock 12 O'Clock Outflow



Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 15.89 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





**DEBRIS ON BENCH** 

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 15.83 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **7** (in.) Deposits Extent: **Heavy** Infiltration: **None** Pipe Seal Cond: **Sound** 

Drop: None

Connects To: Manhole

Possible Illicit Connection

# **Manhole Inspection Summary**

# Manhole # S19QQ\_001MH

9 O'Clock Inflow

Printed On: 2/19/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: <b>8.4</b> (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay Pipe Lined	
nvert Depth: 15.79 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection