Manhole Inspection Summary M			Manhole # S19Y010MH
Printed On: 1/15	5/2009		Page 1 of 4
Inspection	☐ Is Incomplete	Rating: 2) Good	
Record Plat: 19	Node: 010	Status: Found	Insp Date: 6/19/08 9:59 AM
Incomplete Cor	mments	Crew: REI	
			Inspector: paulfry
			Firm: ATS
Location	Address: 2367 breit	wert av	Cross Street: washington bd
Manhole	Type: Junction	Location: Roadway	Ground Conditions: Dry
	Prev. Rehab	Weather: Dry	Subject To Ponding: Sheeting
Comments			
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
5	Type: Sanitary	Condition: Sou	
Properties:	☐ Bolted ☐ Vent	ed	☐ Water Tight Insert
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	I ☐ Cracked ☐ Leaks
Chimney / Frame Adjustment			
Condition: 🗸 Sound 🗌 Cracked 🔲 Root Intrusion 🗎 Loose Brick 🔲 Deteriorated			
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortai	r
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Roots 🔲 Wall
Barrel	Material: Brick	☐ Parge	ed
Shape:	Circular Di	ameter: 48 (in.) Leng	gth: 0 (in.)
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Roots 🔲 Wall
Bench	✓ Exists Material:	Brick	☐ Parged
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	☐ Parge	ed
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 1 Missing	: 1	
Surcharge	Evidence Of Sur	charge Depth: 0 ((ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S19Y__010MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Defect 2



corroded & missing step

Top View



Defect 1



chimney flow wall

Manhole Inspection Summary

Manhole # S19Y__010MH

12 O'Clock Outflow

Printed On: 1/15/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.30 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Connecting Node Not
Available

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.21 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: **Dead End**Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$19Y 010MH

6 O'Clock Inflow

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 6.11 (ft.) Flow Characteristics: Slow Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked ☐ Possible Illicit Connection

Drop: None

Connects To: Manhole