Manhole Inspection Summary M			Ma	lanhole # S21A1_007MH		
Printed On: 1/15	5/2009				Page 1	of 4
Inspection	☐ Is Incomplete F	Rating: 2) Good				
Record Plat: 21	A1 Node: 007	Status: Found		Insp Date:	6/18/08 8:31	I AM
Incomplete Comments				Crew: REI		
				Inspector: paulfi Firm: ATS	ry	
				FIIIII. ATS		
Location	Address: 2418 paca st			Cross Street: hollins ferry rd		
Manhole	Type: Terminal Lo	cation: Sidewalk		Ground Conditions:	Dry	
	☐ Prev. Rehab We	eather: Dry	S	Subject To Ponding:	None	
Comments						
Cover	Shape: Circular	Diameter: 24	, ,	, ,		(in.)
	Type: Sanitary	Condition: Sour		Cover Material: C	ast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 5 (in.) Condition: Sound Cracked Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccen	tric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✔ Wall						
Barrel Material: Brick Parged						
Shape:	Circular Diam	eter: 48 (in.) Leng	th: 0 (in.))		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint [☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall		
Bench	Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracked	☐ Root Intrusion	Deteri	orated Leaks	Debris	
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	☐ Sound ☐ Cracked	☐ Root Intrusion	Deteri	orated Leaks	✓ Debris	
Steps	Count: 3 Missing: 0	Corroded				
Surcharge	Evidence Of Surcha	rge Depth: 0 (ft.)	ve Surcharge Prese	nt	

Manhole Inspection Summary

Manhole # S21A1_007MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Defect 5



infiltration @ corbel wall

Defect 3



deteriorated chimney

Top View



Defect 4



debris in terminal channel

Defect 2



loose chimney brick

Manhole Inspection Summary

Manhole # S21A1_007MH

Printed On: 1/15/2009 Page 3 of 4

Defect 1



frame offset

Manhole Inspection Summary

Manhole # S21A1_007MH

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **7.52** (ft.) Flow Characteristics: **None**

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection