#### **Manhole Inspection Summary** Manhole # S21AA1021MH Page 1 of 4 Printed On: 12/17/2008 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 21AA1 Node: **021** Status: New Manhole (Not in GIS) Insp Date: 3/21/07 12:00 AM **Incomplete Comments** Crew: CH, JJ, SP, DP Inspector: Jensen, J Firm: RKK Location Address: CLIPPER PARK RD Cross Street: BALMAR MEWS Manhole Type: Junction Location: Roadway Ground Conditions: Dry Weather: **Dry** Subject To Ponding: None Prev. Rehab Comments Shape: Circular Diameter: 30 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: Cracked Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 1 (in.) Condition: Sound Cracked ✓ Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 12 (in.) Condition: Sound Cracked Root Intrusion ✓ Loose Brick ✓ Deteriorated Infiltration: None ✓ Joint Cracks ✓ Mortar Roots Wall Corbel Material: Precast Concrete Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None V Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Precast Concrete Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None V Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Debris (not Condition related) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Parged Debris (not Condition related) Channel Material: Brick Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris

Count: 8

Steps

Surcharge

Missing: 0

✓ Evidence Of Surcharge

Corroded

Depth: 1 (ft.) ☐ Active Surcharge Present

## **Manhole Inspection Summary**

## Manhole # S21AA1021MH

Printed On: 12/17/2008 Page 2 of 4

#### Location View



#### Defect



Frame leaks. Adjustment deterioration and infiltration. Corbel and Barrel infiltration - other side.

#### Defect



Frame leaks. Adjustment deterioration, loose brick and infiltration. Corbel infiltration - other side.

## Top View



Evidence of surcharge - Bench debris. Channel debris.

#### Defect



Cracked lid.

## **Manhole Inspection Summary**

### Manhole # S21AA1021MH

Printed On: 12/17/2008 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: **PVC** Pipe Lined

Invert Depth: 9.89 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

# 10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled	(b)
Pipe Material: PVC	☐ Pipe Lined
Invert Depth: 9.85	(ft.) Flow Characteristics: Slow
Deposits: V None	☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop: None

Connects To: **Manhole**Possible Illicit Connection

# **Manhole Inspection Summary**

## Manhole # S21AA1021MH

Printed On: 12/17/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Rod and Bar (Angled)	Drop: None
Pipe Material: <b>PVC</b> Pipe Lined	
Invert Depth: 9.72 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: Evidence Pipe Seal Cond: Unknown	Possible Illicit Connection