Manhole Inspection Summary Manhole # S21AA 045MH Printed On: 2/25/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 21AA Node: **045** Status: Found Insp Date: 10/26/07 10:31 AM **Incomplete Comments** Crew: ADS4 Inspector: ADS4 Firm: ADS Location Address: 802 APPLETON-MONROE Cross Street: LANVALE ST Manhole Ground Conditions: Dry Type: **Terminal** Location: Alley Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 3 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 3 (in.) Condition: Sound Cracked Root Intrusion Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 46 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # S21AA_045MH

Printed On: 2/25/2009 Page 2 of 3

Location View



Defect 2



CHIMNEY INFILTRATION

Top View



Defect 1



DETERIORATED CHMNEY

Manhole Inspection Summary

Manhole # S21AA_045MH

Printed On: 2/25/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.68 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection