Manhole Inspection Summary M			Manhole # S21A036MF	1
Printed On: 3/6/2	2009		Page 1 of	4
Inspection	☐ Is Incomplete	Rating: 4) Poor		
Record Plat: 21	Node: 036	Status: Found	Insp Date: 9/17/07 12:24 I	>M
Incomplete Comments			Crew: ADS4	
			Inspector: ADS4	
			Firm: ADS	
Location	Address: 1911 LAN	IVALE ST	Cross Street: APPLETON ST	
Manhole	Type: Inline	Location: Roadway	Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	Subject To Ponding: None	
Comments				
0	Chana Cina da	Diamentary 04	(in) Longathy (in) Diet A/D One day 4	- \
Cover	Shape: Circular	Diameter: 24 Condition: Sour	, , , , , , , , , , , , , , , , , , , ,	n.)
Properties:	Type: Sanitary ☐ Bolted ☐ Ven		Water Tight Insert	
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d ☐ Cracked ☐ Leaks	
Chimney / Fra	me Adjustment	Exists Material: Brick	k ☐ Parged Height: 3	(in.)
Condition:		ked Root Intrusion	✓ Loose Brick ✓ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	r Roots Wall	
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracl	ked Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar Roots Wall	
Barrel	Material: Brick	☐ Parge	ed	
Shape:	Circular D	iameter: 46 (in.) Leng	gth: (in.)	
Condition:	✓ Sound ☐ Cracl	ked Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	tar ☐ Roots <mark>☑ Wall</mark>	
Bench	☐ Exists Material:		☐ Parged	
Condition:	☐ Sound ☐ Cracl	ked Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick	☐ Parge	ed	
Channel E	xposure: Fully Ope	n Junc Dist: 0	nearest .5 ft. Azimuth:	
Condition:	☐ Sound ☐ Cracl	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris	
Steps	Count: 4 Missing	g: 0		_
Surcharge	✓ Evidence Of Su	rcharge Depth: 2 ((ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S21A__036MH

Printed On: 3/6/2009 Page 2 of 4

Location View



Defect 7



STEP SURCHARGE EVIDENCE

Defect 1



CHIMNEY DETERIORATION

Top View



Defect 2



CRACKED CHIMNEY AND LOOSE BRICKS

Defect 4



BARREL INFILTRATION

Manhole Inspection Summary

Manhole # S21A__036MH

Printed On: 3/6/2009 Page 3 of 4

Defect 3



MISSING AND CORRODED STEPS

Defect 1



GRADE ADJ

Defect 2



LOOSE BRICKS AND DETERIORATED CHIMNEY

Manhole Inspection Summary

Manhole # S21A__036MH

Printed On: 3/6/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock 12 O'Clock Outflow



Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.34 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **3** (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.50 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection