Manhole Inspection Summary M			anhole	SMH .		
Printed On: 5/5/2	2009			Page 1	of 4	
Inspection	☐ Is Incomplete F	Rating: 3) Fair				
Record Plat: 21	EE Node: 016 S	Status: Found		Insp Date: 3/16/09 5:	18 PM	
Incomplete Cor	nments			Crew: ADS4		
				Inspector: ADS4		
				Firm: ADS		
Location	Address: 1716 LAURE	NS ST		Cross Street: N FULTON AVE	<u> </u>	
Manhole	Type: Terminal Loc	cation: Roadway	(Ground Conditions: Dry		
	Prev. Rehab We	eather: Dry	S	Subject To Ponding: Sheeting		
Comments						
_						
Cover	Shape: Circular	Diameter: 24	. ,	, ,	(in.)	
Danastia	Type: Sanitary	Condition: Worr		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 2 (in.) C	Condition: 🔽 Sound	☐ Crack	ked Leaks		
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 4 (in.)						
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐	☐ Cracks ☐ Mort	ar 🗌 Roo	ots		
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Diame	eter: 36 (in.) Leng	th: (in.)			
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None	☐ Cracks ☐ Mort	ar 🗌 Roo	ots		
Bench	Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracked	☐ Root Intrusion	Deterio	orated Leaks Debris		
Channel	Material: Brick					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	Deterio	orated Leaks Debris		
Steps	Count: 5 Missing: 0	Corroded				
Surcharge	Evidence Of Surchar	rge Depth: (ft.) 🗌 Activ	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S21EE_016MH

Printed On: 5/5/2009 Page 2 of 4

Location View



OPENED USING JACK AND BOLT METHOD

LOCATED



OBSERVED STUCK 24" COVER ON LAURENS ST

Defect 5



CHIMNEY ADJUSTMENT IS CRACKED AND DEGRADED

Top View



PIPE INTRUSION



CLEANOUT

Defect 4



MISSING BRICK IN CORBEL WALL

Manhole Inspection Summary

Manhole # S21EE_016MH

Printed On: 5/5/2009 Page 3 of 4

Defect 3



CORRODED STEP

Defect 1



FRAME OFFSET 2"

Defect 2



EVIDENCE OF INFILTRATION ON CORBEL WALL

Manhole Inspection Summary

Manhole # S21EE_016MH

Printed On: 5/5/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **9.6** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **9.67** (ft.) Flow Characteristics: **None**

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: **Manhole**Possible Illicit Connection