Manhole Inspection Summary N			Ma	anhole	MH	
Printed On: 3/5/2	2009			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 21	IE Node: 031	Status: Found		Insp Date: 10/15/07 8	:53 AM	
Incomplete Comments				Crew: ADS4		
				Inspector: ADS4		
				Firm: ADS		
Location	Address: 1900 PAYS	SON-MONROE		Cross Street: LEXINGTON ST	-	
Manhole	Type: Terminal	Location: Alley		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments						
_						
Cover	Shape: Circular	Diameter: 24	` '	` ,	(in.)	
Dranartiaa	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Morta	r Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parg	ed			
Shape: Circular Diameter: 48 (in.) Length: (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots		
Bench	☐ Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris		
Channel Material: Brick Parged						
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris		
Steps	Count: 4 Missing:	0 Corroded				
Surcharge	Evidence Of Surc	harge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # **S21E__031MH**

Printed On: 3/5/2009 Page 2 of 3

Location View



Top View



Manhole Inspection Summary

Manhole # S21E__031MH

Printed On: 3/5/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.81 (ft.) Flow Characteristics: None

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection