Manhole Inspection Summary Manhole # S21GG_019MH of 4 Printed On: 4/23/2009 Page 1 Inspection ☐ Is Incomplete Rating: 4) Poor Record Plat: 21GG Node: 019 Status: Found Insp Date: 3/17/09 2:34 PM **Incomplete Comments** Crew: ADS4 Inspector: ADS4 Firm: ADS Location Address: 1556 MCKEAN AVE Cross Street: BAKER ST Manhole Ground Conditions: Dry Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: Sound Cracked Root Intrusion ✓ Loose Brick ✓ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 46 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 10 Missing: 0 **✓** Corroded Steps Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S21GG_019MH

Printed On: 4/23/2009 Page 2 of 4

Location View



Defect 4



INFILTRATION OF BARREL

Defect 2



Top View



Defect 3



DETERIORATION OF CORBEL

Defect 1



CORRODED STEPS

Manhole Inspection Summary

Manhole # S21GG_019MH

Printed On: 4/23/2009 Page 3 of 4

24 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 24 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 21.64 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.64 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

3 O'Clock Inflow



Drop: Outside Rod and Bar

Angled: **Yes** Reading: **19.34** (ft.)

Inv Depth: 20.34 (ft.)

Drop Condition: **Open**

Connects To: Connecting Node Not

Available

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S21GG_019MH

Printed On: 4/23/2009 Page 4 of 4

24 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 24 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 21.52 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 10.58 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: Deposits Extent: (in.)

Pipe Seal Cond: Sound Infiltration: None

9 O'Clock Inflow Drop In @ 9 O'Clock





Drop: Outside **Rod and Bar**

Angled: Yes Reading: 19.43 (ft.)

Inv Depth: 20.43 (ft.)

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection