Manhole In	spection Summary	Manhole # S21GG_043MH	
Printed On: 2/19	9/2009	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 21	IGG Node: 043 Status: Found	Insp Date: 6/14/07 10:43 AM	
Incomplete Cor	mments	Crew: ADS4	
		Inspector: ADS4	
		Firm: ADS	
Location	Address: 1611 MONROE-MCKEAN	Cross Street: BAKER ST	
Manhole	Type: Junction Location: Alley	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 24 (i	n.) Length: (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties:	Bolted Vented Water Tight] Water Tight Insert	
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	✓ Loose Brick ✓ Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall	
Corbel	Material: Brick Parged	Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	r	
Barrel	Material: Brick	I	
Shape:	Circular Diameter: 46 (in.) Lengtl	n: (in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	r	
Bench	✓ Exists Material: Brick	☐ Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick	I	
Channel E	xposure: Fully Open Junc Dist: 1.5	nearest .5 ft. Azimuth: 250	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Steps Count: 4 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Depth: (ft	.)	

Manhole Inspection Summary

Manhole # S21GG_043MH

Printed On: 2/19/2009 Page 2 of 4

Location View



Defect 3



CORRODED STEPS

Defect 1



INFILTRATION OF CHIMNEY

Top View



Defect 2



DETERIORATION OF CHIMNEY AND LOOSE BRICKS

Manhole Inspection Summary

Manhole # S21GG_043MH

Printed On: 2/19/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock 12 O'Clock Outflow



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.13 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.94 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S21GG_043MH

Printed On: 2/19/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 9.81 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height: 8.4 (in.)) Rod and Bar (Angled)		
Pipe Material: Clay	☐ Pipe Lined		
Invert Depth: 9.86 (f	t.) Flow Characteristics: Slow		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease			
Silt Depth: (in	Deposits Extent:		

Pipe Seal Cond: Sound Infiltration: None

Drop: None

Connects To: Manhole Possible Illicit Connection