Manhole Inspection Summary N			Ma	anhole # S21GG_05	6MH
Printed On: 9/3/2	2009			Page 1	of 3
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 21	IGG Node: 056	Status: Found		Insp Date: 6/19/07 12	2:03 PM
Incomplete Comments				Crew: ADS4	
				Inspector: ADS4	
				Firm: ADS	
Location	Address: 1500 MOU	NTMOR CT		Cross Street: BAKER ST	
Manhole	Type: Inline	Location: Alley		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments	nents ALOT OF DEBRIS IN CHANNEL OF I3				
Cover	Shape: Circular	Diameter: 24	` '	, ,	(in.)
	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	d Crack	ked Leaks	
Chimney / Frame Adjustment					
Condition:	☐ Sound ✓ Crack	ed Root Intrusion	✓ Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall	
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick	☐ Parg	ed		
Shape: Circular Diameter: 46 (in.) Length: (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris	
Channel	Material: Brick				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated 🗌 Leaks 📝 Debris	•
Steps	Count: 4 Missing:	0 Corroded			
Surcharge	Evidence Of Surc	harge Depth:	(ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S21GG_056MH

Printed On: 9/3/2009 Page 2 of 3

Location View



Defect 2



LOOSE CHIMNEY BRICKS

Defect 1



FRAME OFFSET

Top View



Defect 3



CRACKED CHIMNEY

Manhole Inspection Summary

Manhole # S21GG_056MH

Printed On: 9/3/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock 12 O'Clock Outflow



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.82 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





DEBRIS

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.71 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **6** (in.) Deposits Extent: **Heavy** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection