Manhole In	spection Summary	Manhole # S21I1_006MH
Printed On: 1/22	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 21	II1 Node: 006 Status: Found	Insp Date: 5/5/08 10:16 AM
Incomplete Comments Crew: REI		
		Inspector: paulfry
		Firm: ATS
Location	Address: 2623 rittenhouse rd	Cross Street: hinsdale dr
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: Sheeting
Comments		
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 2 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated		
Infiltration: V None Joint Cracks Mortar Roots Wall		
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 7 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # \$2111_006MH

Printed On: 1/22/2009 Page 2 of 4

Location View



Defect 3



loose/missing corbel brick

Defect 1



Top View



Defect 2



deteriorated chimney

Manhole Inspection Summary

Manhole # S21I1_006MH

Printed On: 1/22/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.90 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ✓ Sludge ☐ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.82 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S21I1_006MH

Printed On: 1/22/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 5 OClock





Pipe Height: 3.6 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 0.00 (ft.) Flow Characteristics:

Deposits: None Mud Sludge Debris Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: Pipe Seal Cond: Drop: None

Connects To: Stub connection / abandoned

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 12.71 (ft.) Flow Characteristics: Slow Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole Possible Illicit Connection