Manhole In	spection Summary	Manhole # S21I1_017MH
Printed On: 1/22	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 2) Good	
Record Plat: 21	II1 Node: 017 Status: Found	Insp Date: 4/13/08 3:03 PM
Incomplete Cor	nments	Crew: REI
		Inspector: paulfry
		Firm: ATS
Location	Address: 2914 hollins ferry rd	Cross Street: wegworth la
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: Sheeting
Comments		
		(,) (,) (,) (,) (,)
Cover	·	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.) nd Cover Material: Cast Iron
Properties:	,,	☐ Water Tight Insert
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment Exists Material: Brick Parged Height: 3 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	ed Type: Concentric/Eccentric
Condition:		Loose Brick Deteriorated
Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel	Material: Brick	
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:		☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mor	tar Roots Wall
Bench	Exists Material: Brick	☐ Parged
Condition:	Sound Cracked Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	Sound Cracked Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Steps Count: 3 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0	(ft.)

Manhole Inspection Summary

Manhole # S21I1_017MH

Printed On: 1/22/2009 Page 2 of 4

Location View



Defect 5



debris in channel

Defect 3



infiltration @ chimney/frame joint, chimney deteriorated

Top View



Defect 4



debris on bench

Defect 2



inflow evidence, frame leaking (mud)

Manhole Inspection Summary

Manhole # S21I1_017MH

Printed On: 1/22/2009 Page 3 of 4

Defect 1



corroded steps

Manhole Inspection Summary

Manhole # S21I1_017MH

Printed On: 1/22/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock 12 O'Clock Outflow



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.14 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.04 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection