Manhole In	spection Summary	Manhole # S21II_038MH
Printed On: 2/11	/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 2) Good	
Record Plat: 21	III Node: 038 Status: Found	Insp Date: 6/25/07 8:53 AM
Incomplete Comments Crew: ADS4		
		Inspector: ADS4
		Firm: ADS
Location	Address: 1641 WESTWOOD ST	Cross Street: CALHOUN ST
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
0	Change Cincular Diagratay 04 (ia) Langethy (in) Diet A/D Out day 0 (in)
Cover	Shape: Circular Diameter: 24 (in Type: Sanitary Condition: Sound	.) Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron
Properties:	,,	Water Tight Insert
Frame Offset: 3 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 6 (in.)		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel Material: Brick Parged Type: Concentric/Eccentric		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel Material: Brick Parged		
Shape: Rectangular Diameter: 48 (in.) Length: 72 (in.)		
	Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration:		Roots Wall
Bench	Exists Material: Brick	Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 3 Missing: 2 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: (ft.)	☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # S21II_038MH

Printed On: 2/11/2009 Page 2 of 4

Location View



FRAME OFFSET

Defect 2



MISSING AND CORRODED STEPS

Top View



Defect 1




FRAME OFFSET

Manhole Inspection Summary

Manhole # S21II_038MH

Printed On: 2/11/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.69 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.60 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Connecting Node Not
Available

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S21II_038MH

6 O'Clock Inflow

Printed On: 2/11/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **9.57** (ft.) Flow Characteristics: Slow
Deposits: None Mud Sludge Debris Grease
Silt Depth: (in.) Deposits Extent: Con

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection