Manhole In	spection Summary	Manhole # S21KK_012MH	
Printed On: 2/11	/2009	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 21	IKK Node: 012 Status: Found	Insp Date: 6/1/07 9:12 AM	
Incomplete Cor	nments	Crew: ADS4	
		Inspector: ADS4 Firm: ADS	
		Firm: ADS	
Location	Address: 1929 FULTON AVE	Cross Street: NORTH AVE	
Manhole	Type: Junction Location: Alley	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 24 (in.) L	ength: (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated			
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Corbel	Material: Brick Parged T	Type: Concentric/Eccentric	
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐	_ Roots <mark>✓ Wall</mark>	
Barrel	Material: Brick		
Shape:	Circular Diameter: 46 (in.) Length:	(in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Lo	oose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall	
Bench	✓ Exists Material: Brick	arged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ D	eteriorated Leaks Debris	
Channel	Material: Precast		
Channel Exposure: Fully Open Junc Dist: 0.5 nearest .5 ft. Azimuth: 70			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ D	Deteriorated Leaks Debris	
Steps Count: 4 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # S21KK_012MH

Printed On: 2/11/2009 Page 2 of 4

Location View



Defect 3



CORBEL WALL INFILTRAZTION

Defect 1



CORRODED STEPS

Top View



Defect 2



CHIMNEY DETERIORATION

Manhole Inspection Summary

Manhole # S21KK_012MH

Printed On: 2/11/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock 12 O'Clock Outflow



Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.73 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.68 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S21KK_012MH

Printed On: 2/11/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 8 O'Clock





Pipe Height: 6 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	·
Invert Depth: 7.54 (ft.) Flow Characteristics: None	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: House connection / Service line
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection